Equipment Inspection Report

Crude Distillation Unit - Vessel PV-4021-A

12 August 2026

Findings

Ultrasonic thickness survey recorded a minimum shell thickness of 8.2 mm against a design minimum of 9.0 mm at grid location C4.

Recommendation

Replace the affected shell course within 90 days.